

STRUCTURES INSPECTION FIELD REPORT

ROUTINE & SPECIAL MEMBER INSPECTION

2-DIST
01

B.I.N.
0FM

BR. DEPT. NO.
A-13-020

CITY/TOWN ASHFIELD	8-STRUCTURE NO. A13020-0FM-MUN-NBI	11-Kilo. POINT 000.000	41-STATUS P:POSTED	90-ROUTINE INSP. DATE JUL 7, 2025
07-FACILITY CARRIED HWY APPLE VALLEY	MEMORIAL NAME/LOCAL NAME SCHOOLHOUSE NO. 13	27-YR BUILT 1939	106-YR REBUILT 0000	YR REHAB'D (NON 106) 0000
06-FEATURES INTERSECTED WATER U BR CLESSON BK	26-FUNCTIONAL CLASS Rural Local	DIST. BRIDGE INSPECTION ENGINEER M. P.E. McCabe <i>Michael P.E. McCabe</i>		
43-STRUCTURE TYPE 302 : Steel Stringer/Girder	22-OWNER Town Agency	21-MAINTAINER Town Agency	TEAM LEADER R. Mancari <i>Reed Mancari</i>	
107-DECK TYPE 1 : Concrete Cast-in-Place	WEATHER Cloudy	TEMP. (air) 27°C	TEAM MEMBERS M. G. GINIS	

ITEM 58	7	
DECK		DEF
1. Wearing Surface	8	-
2. Deck Condition	7	-
3. Stay in Place Forms	N	-
4. Curbs	7	-
5. Median	N	-
6. Sidewalks	N	-
7. Parapets	N	-
8. Railing	6	M-P
9. Anti Missile Fence	N	-
10. Drainage System	N	-
11. Lighting Standards	N	-
12. Utilities	N	-
13. Deck Joints	N	-
14.	N	-
15.	N	-
16.	N	-
CURB REVEAL (In millimeters)	E 140	W 140

APPROACHES		DEF
a. Appr. Pavement Condition	8	-
b. Appr. Roadway Settlement	8	-
c. Appr. Sidewalk Settlement	N	-
d.	N	-

OVERHEAD SIGNS (Attached to bridge)	(Y/N)	N
		DEF
a. Condition of Welds	N	-
b. Condition of Bolts	N	-
c. Condition of Signs	N	-

ITEM 59	4	
SUPERSTRUCTURE		DEF
1. Stringers	N	-
2. Floorbeams	N	-
3. Floor System Bracing	N	-
4. Girders or Beams	4	S-A
5. Trusses - General	N	-
a. Upper Chords	N	-
b. Lower Chords	N	-
c. Web Members	N	-
d. Lateral Bracing	N	-
e. Sway Bracings	N	-
f. Portals	N	-
g. End Posts	N	-
6. Pin & Hangers	N	-
7. Conn Plt's, Gussets & Angles	7	-
8. Cover Plates	N	-
9. Bearing Devices	5	M-P
10. Diaphragms/Cross Frames	7	-
11. Rivets & Bolts	7	-
12. Welds	N	-
13. Member Alignment	7	-
14. Paint/Coating	5	M-P
15.	N	-

Year Painted **X**

COLLISION DAMAGE: Please explain
None (X) Minor () Moderate () Severe ()

LOAD DEFLECTION: Please explain
None (X) Minor () Moderate () Severe ()

LOAD VIBRATION: Please explain
None (X) Minor () Moderate () Severe ()

Any Fracture Critical Member: (Y/N) **N**

Any Cracks: (Y/N) **N**

ITEM 60	4		
SUBSTRUCTURE		DEF	
1. Abutments	Dive	Cur	4
a. Pedestals	N	N	-
b. Bridge Seats	N	7	-
c. Backwalls	N	7	-
d. Breastwalls	N	7	-
e. Wingwalls	N	7	-
f. Slope Paving/Rip-Rap	N	7	-
g. Pointing	N	N	-
h. Footings	N	7	-
i. Piles	N	N	-
j. Scour	N	4	S-A
k. Settlement	N	7	-
l.	N	N	-
m.	N	N	-
2. Piers or Bents			N
a. Pedestals	N	N	-
b. Caps	N	N	-
c. Columns	N	N	-
d. Stems/Webs/Pierwalls	N	N	-
e. Pointing	N	N	-
f. Footing	N	N	-
g. Piles	N	N	-
h. Scour	N	N	-
i. Settlement	N	N	-
j.	N	N	-
k.	N	N	-
3. Pile Bents			N
a. Pile Caps	N	N	-
b. Piles	N	N	-
c. Diagonal Bracing	N	N	-
d. Horizontal Bracing	N	N	-
e. Fasteners	N	N	-

UNDERMINING (Y/N) If YES please explain **Y**

COLLISION DAMAGE:
None (X) Minor () Moderate () Severe ()

SCOUR: Please explain
None () Minor () Moderate (X) Severe ()

I-60 (Dive Report): **N** I-60 (This Report): **4**

93B-U/W (DIVE) Insp **00/00/0000**

X=UNKNOWN

N=NOT APPLICABLE H=HIDDEN/INACCESSIBLE

R=REMOVED

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
-------------------------------------	-----------------------------	---	--	--

ITEM 61 4

CHANNEL & CHANNEL PROTECTION

	Dive	Cur	DEF
1.Channel Scour	N	4	S-A
2.Embankment Erosion	N	5	M-P
3.Debris	N	6	M-P
4.Vegetation	N	6	-
5.Utilities	N	N	-
6.Rip-Rap/Slope Protection	N	6	-
7.Aggradation	N	5	M-P
8.Fender System	N	N	-

STREAM FLOW VELOCITY:
Tidal () High () Moderate () Low (X) None ()

ITEM 61 (Dive Report): N ITEM 61 (This Report): 4

93b-U/W INSP. DATE:

ITEM 36 TRAFFIC SAFETY

	36	COND	DEF
A. Bridge Railing	0	6	M-P
B. Transitions	0	0	S-P
C. Approach Guardrail	0	0	S-P
D. Approach Guardrail Ends	0	0	S-P

WEIGHT POSTING Not Applicable

	H	3	3S2	Single
Actual Posting	19	22	36	N
Recommended Posting	19	22	36	N

Waived Date: EJDMT Date:

At bridge		Other Advance	
N	S	N	S
Y	Y	Y	Y
8	8	8	8

Signs In Place (Y=Yes, N=No, NR=Not Required)
Legibility/Visibility

CLEARANCE POSTING

Not X

	E		W		meter
	ft	in	ft	in	
Actual Field Measurement		0		0	
Posted Clearance		0		0	

At bridge		Advance	
E	W	E	W

Signs In Place (Y=Yes, N=No, NR=Not Required)
Legibility/Visibility

ACCESSIBILITY (Y/N/P)

	Needed	Used
Lift Bucket	N	N
Ladder	Y	Y
Boat	N	N
Waders	Y	Y
Inspector 50	N	N
Rigging	N	N
Staging	N	N
Traffic Control	N	N
RR Flagger	N	N
Police	N	N
Other:		
CHESTWADERS	P	Y

TOTAL HOURS

PLANS (Y/N):

(V.C.R.) (Y/N):

TAPE#: _____

List of field tests performed:
D-meter

RATING

Rating Report (Y/N):

Date:

Inspection data at time of existing rating
I 58: 7 I 59: 6 I 60: 7 Date :09/26/2019

Recommend for Rating or Rerating (Y/N):

If YES please give priority:
HIGH (X) MEDIUM () LOW ()

REASON: Severe section loss at beam 1, south end since last rating.

CONDITION RATING GUIDE (For Items 58, 59, 60 and 61)

CODE	CONDITION	DEFECTS
N	NOT APPLICABLE	
G 9	EXCELLENT	Excellent condition.
G 8	VERY GOOD	No problem noted.
G 7	GOOD	Some minor problems.
F 6	SATISFACTORY	Structural elements show some minor deterioration.
F 5	FAIR	All primary structural elements are sound but may have minor section loss, cracking, spalling or scour.
P 4	POOR	Advanced section loss, deterioration, spalling or scour.
P 3	SERIOUS	Loss of section, deterioration, spalling or scour have seriously affected primary structural components. Local failures are possible. Fatigue cracks in steel or shear cracks in concrete may be present.
C 2	CRITICAL	Advanced deterioration of primary structural elements. Fatigue cracks in steel or shear cracks in concrete may be present or scour may have removed substructure support. Unless closely monitored it may be necessary to close the bridge until corrective action is taken.
C 1	"IMMINENT" FAILURE	Major deterioration or section loss present in critical structural components or obvious vertical or horizontal movement affecting structure stability. Bridge is closed to traffic but corrective action may put it back in light service.
0	FAILED	Out of service - beyond corrective action.

DEFICIENCY REPORTING GUIDE

DEFICIENCY: A defect in a structure that requires corrective action.

CATEGORIES OF DEFICIENCIES:

M= Minor Deficiency - Deficiencies which are minor in nature, generally do not impact the structural integrity of the bridge and could easily be repaired. Examples include but are not limited to: Spalled concrete, Minor pot holes, Minor corrosion of steel, Minor scouring, Clogged drainage, etc.

S= Severe/Major Deficiency - Deficiencies which are more extensive in nature and need more planning and effort to repair. Examples include but are not limited to: Moderate to major deterioration in concrete, Exposed and corroded rebars, Considerable settlement, Considerable scouring or undermining, Moderate to extensive corrosion to structural steel with measurable loss of section, etc.

C-S= Critical Structural Deficiency - A deficiency in a structural element of a bridge that poses an extreme unsafe condition due to the failure or imminent failure of the element which will affect the structural integrity of the bridge.

C-H= Critical Hazard Deficiency - A deficiency in a component or element of a bridge that poses an extreme hazard or unsafe condition to the public, but does not impair the structural integrity of the bridge. Examples include but are not limited to: Loose concrete hanging down over traffic or pedestrians, A hole in a sidewalk that may cause injuries to pedestrians, Missing section of bridge railing, etc.

URGENCY OF REPAIR:

I = Immediate- [Inspector(s) immediately contact District Bridge Inspection Engineer (DBIE) to report the Deficiency and to receive further instruction from him/her].

A = ASAP- [Action/Repair should be initiated by District Maintenance Engineer or the Responsible Party (if not a State owned bridge) upon receipt of the Inspection Report].

P = Prioritize- [Shall be prioritized by District Maintenance Engineer or the Responsible Party (if not a State owned bridge) and repairs made when funds and/or manpower is available].

STRUCTURES INSPECTION FIELD REPORT

ROUTINE & SPECIAL MEMBER INSPECTION

2-DIST
01

B.I.N.
0FM

BR. DEPT. NO.
A-13-020

CITY/TOWN ASHFIELD	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	11-Kilo. POINT 000.000	90-ROUTINE INSP. DATE Jul 7, 2025	93*-SPEC. MEMB. INSP. DATE Jul 7, 2025
07-FACILITY CARRIED HWY APPLE VALLEY	MEMORIAL NAME/LOCAL NAME SCHOOLHOUSE NO. 13	27-YR BUILT 1939	106-YR REBUILT 0000	*YR REHAB'D (NON 106) 0000
06-FEATURES INTERSECTED WATER U BR CLESSON BK	26-FUNCTIONAL CLASS Rural Local	DIST. BRIDGE INSPECTION ENGINEER <i>Michael P. McCabe</i> M. P.E. McCabe		
43-STRUCTURE TYPE 302 : Steel Stringer/Girder	22-OWNER Town Agency	21-MAINTAINER Town Agency	TEAM LEADER R. Mancari <i>Reed Mancari</i>	
107-DECK TYPE 1 : Concrete Cast-in-Place	WEATHER Cloudy	TEMP. (air) 27°C	TEAM MEMBERS M. G. GINIS	

WEIGHT POSTING	<i>Not Applicable</i>																										
Actual Posting	<table border="1" style="font-size: small;"> <tr><td>H</td><td>3</td><td>3S2</td><td>Single</td></tr> <tr><td>19</td><td>22</td><td>36</td><td>N</td></tr> </table>	H	3	3S2	Single	19	22	36	N	Signs In Place (Y=Yes, N=No, NR=Not Required) Legibility/Visibility	<table border="1" style="font-size: small;"> <tr><td colspan="2">At bridge</td><td colspan="2">Advance</td></tr> <tr><td>N</td><td>S</td><td>N</td><td>S</td></tr> <tr><td>Y</td><td>Y</td><td>Y</td><td>Y</td></tr> <tr><td>8</td><td>6</td><td>8</td><td>8</td></tr> </table>	At bridge		Advance		N	S	N	S	Y	Y	Y	Y	8	6	8	8
H	3	3S2	Single																								
19	22	36	N																								
At bridge		Advance																									
N	S	N	S																								
Y	Y	Y	Y																								
8	6	8	8																								
Recommended Posting	<table border="1" style="font-size: small;"> <tr><td>H</td><td>3</td><td>3S2</td><td>Single</td></tr> <tr><td>19</td><td>22</td><td>36</td><td>N</td></tr> </table>	H	3	3S2	Single	19	22	36	N		PLANS (Y/N): Y (V.C.R.) (Y/N): N TAPE#: _____																
H	3	3S2	Single																								
19	22	36	N																								
Waived Date: 00/00/0000	EJDMT Date: 00/00/0000																										

RATING	Rating Report (Y/N): Y Date: 04/01/2020	Recommend for Rating or Rerating (Y/N): Y	If YES please give priority: HIGH (<input checked="" type="checkbox"/>) MEDIUM (<input type="checkbox"/>) LOW (<input type="checkbox"/>)
Inspection data at time of existing rating I 58: 7 I 59: 6 I 60: 7 I 62: - Date :09/26/2019		REASON: Severe section loss at beam 1, south end since last rating.	

SPECIAL MEMBER(S):										
	MEMBER	CRACK (Y/N):	WELD'S CONDITION (0-9)	LOCATION OF CORROSION, SECTION LOSS (%), CRACKS, COLLISION DAMAGE, STRESS CONCENTRATION, ETC.	CONDITION		INV. RATING OF MEMBER FROM RATING ANALYSIS			Deficiencies
					PREVIOUS (0-9)	PRESENT (0-9)	H-20	3	3S2	
A	Item 59.4 - Girders or Beams	N		See remarks in comments section.	6	4	18	24	36	S-A
B	Item 60.1.j - Scour	N		See remarks in comments section.	4	4	Not Rated			S-A
C										
D										
E										

List of field tests performed: D-meter	<table border="1" style="font-size: small;"> <tr><th>I-58</th><th>I-59</th><th>I-60</th><th>I-62</th></tr> <tr><td>(Overall Previous Condition)</td><td>7</td><td>6</td><td>4</td><td>-</td></tr> <tr><td>(Overall Current Condition)</td><td>7</td><td>4</td><td>4</td><td>-</td></tr> </table>	I-58	I-59	I-60	I-62	(Overall Previous Condition)	7	6	4	-	(Overall Current Condition)	7	4	4	-
I-58	I-59	I-60	I-62												
(Overall Previous Condition)	7	6	4	-											
(Overall Current Condition)	7	4	4	-											

DEFICIENCY: A defect in a structure that requires corrective action.

CATEGORIES OF DEFICIENCIES:

M= Minor Deficiency - Deficiencies which are minor in nature, generally do not impact the structural integrity of the bridge and could easily be repaired. Examples include but are not limited to: Spalled concrete, Minor pot holes, Minor corrosion of steel, Minor scouring, Clogged drainage, etc.

S= Severe/Major Deficiency - Deficiencies which are more extensive in nature and need more planning and effort to repair. Examples include but are not limited to: Moderate to major deterioration in concrete, Exposed and corroded rebars, Considerable settlement, Considerable scouring or undermining, Moderate to extensive corrosion to structural steel with measurable loss of section, etc.

C-S= Critical Structural Deficiency - A deficiency in a structural element of a bridge that poses an extreme unsafe condition due to the failure or imminent failure of the element which will affect the structural integrity of the bridge.

C-H= Critical Hazard Deficiency - A deficiency in a component or element of a bridge that poses an extreme hazard or unsafe condition to the public, but does not impair the structural integrity of the bridge. Examples include but are not limited to: Loose concrete hanging down over traffic or pedestrians, A hole in a sidewalk that may cause injuries to pedestrians, Missing section of bridge railing, etc.

URGENCY OF REPAIR:

I = Immediate- [Inspector(s) immediately contact District Bridge Inspection Engineer (DBIE) to report the Deficiency and to receive further instruction from him/her].

A = ASAP- [Action/Repair should be initiated by District Maintenance Engineer or the Responsible Party (if not a State owned bridge) upon receipt of the Inspection Report].

P = Prioritize- [Shall be prioritized by District Maintenance Engineer or the Responsible Party (if not a State owned bridge) and repairs made when funds and/or manpower is available].

X=UNKNOWN N=NOT APPLICABLE H=HIDDEN/INACCESSIBLE R=REMOVED

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

REMARKS

BRIDGE ORIENTATION

Apple Valley Road travels north and south. Upper Branch of the Clesson Brook flows from west to east. This single span structure consists of five steel beams, supporting a reinforced concrete deck, with an asphalt wearing surface. The beams and bays are numbered from west to east, upstream to downstream, in accordance with the 2018 Repair Plans and the 2020 Rating Report. **See sketch 1 and photos 1 & 2.**

GENERAL REMARKS

The north at bridge posting is partially covered by vegetation and tipped towards the roadway. **See photo 1.**

ITEM 58 - DECK

Item 58.2 - Deck Condition

In bays 1 & 2, at the north end, there is hairline mapcracking with efflorescence, and random damp areas.

In bays 2 & 3, at 10' from the south end, there are several transverse hairline cracks with efflorescence. **See photo 2.**

Item 58.4 - Curbs

In the west curb, at the south end, the curb is scaled, 12" long x 12" wide x up to full height.

Item 58.8 - Railing

Both railings have random minor areas of peeling paint and rusting.

In the west railing, the south post and the fourth post from the south is bent, with the top rail tipped south.

At the east railing the north post is bent to south. **See photo 3.**

ITEM 59 - SUPERSTRUCTURE

Item 59.4 - Girders or Beams

Beam 1, at the south end, there is section loss. **See sketch 2 and photo 4.**

Beam 1, at the north end, beyond the repaired area, there is moderate rusting, with minor delamination and minor section loss.

Beam 1, 12' from the north end, the bottom flange is bent out of plane 10" long x 1/4" high.

The north end of beam 5, the web bowed to the west, 1/8" over the bearing area.

Item 59.9 - Bearing Devices

Along the south abutment bearings, all of the anchor bolts are tipped toward the backwalls.

Bearing 1, at the south abutment, is heavily rusted with delamination and pack rust. **See photo 4.**

Bearing 1, at the north abutment, has painted over section loss, with chipping paint and rust bleeding.

Bearings 3 & 4, at the north abutment, the east anchor bolts have sheared off.

Item 59.14 - Paint/Coating

The entire superstructure is chalked, with areas of peeling paint and rusting. **See photo 2.**

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

REMARKS

At the beam ends, there is widespread failure. Beam 1 is the worst. **See photo 4.**

ITEM 60 - SUBSTRUCTURE

Item 60.1 - Abutments

Item 60.1.b - Bridge Seats

At all four corners, the bridge seats have a minor accumulation of debris.

Item 60.1.c - Backwalls

At the west end of the north backwall, there is a spall, 12" diameter x 1" deep, with minor cracking and efflorescence surrounding the spall.

Item 60.1.d - Breastwalls

Both breastwalls have random vertical hairline cracks, up to full height.

South Breastwall

There is minor abrasion along the bottom, up to 24" high.

North Breastwall

Below beam 2, there is a vertical crack, 1/32" wide x full height.

Below beam 4, there is a vertical crack, 1/16" wide x full height.

Item 60.1.e - Wingwalls

All wingwalls, have hairline mapcracking with efflorescence.

In both south wingwalls, along the bottom, there is minor abrasion.

Item 60.1.h - Footings

The north footing is hidden by design

The south breastwall and southeast wingwall footings are exposed, full length, with minor abrasion. **See photos 5 - 7.**

Item 60.1.j - Scour

The south footing is exposed, full length with isolated areas of undermining. Most of the previously noted undermining has been filled in since the previous Routine Inspection Report, dated 7/18/2023. **See charts 1 - 3 and photo 5 & 6.**

The southeast wingwall footing is exposed, full length. The previously noted undermining has been filled in since the previous Routine Inspection Report, dated 7/18/2023. **See charts 1 - 3 and photo 7.**

SubStructure Undermining Notes

Refer to Item 60.1.j - Scour and chart 3.

SubStructure Scour Notes

Refer to Item 60.1.j - Scour.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

REMARKS

ITEM 61 - CHANNEL AND CHANNEL PROTECTION

Item 61.1 - Channel Scour

The south 1/3 of the channel has scoured out along the south abutment, up to 6' deep, in accordance with the plan. **See charts 1 - 3 and photos 6 & 7.**

The stream favors the south side of the channel. **See photos 6 & 7.**

Item 61.2 - Embankment Erosion

The southwest embankment has moderate erosion, up to 7' high x 5' cut back x 40" deep. **See photo 8.**

The southeast embankment is eroding near the toe of the wingwall, with exposed fill and unstable boulders in this area. **See photo 7.** The Jersey barrier resting on this fill is tipped toward the brook.

Item 61.3 - Debris

At the upstream opening, there are several large logs in the channel.

Item 61.4 - Vegetation

In the north half of the channel, there is vegetation encroaching on the channel. At the northwest corner, there is vegetation growing into the roadway.

Item 61.6 - Rip-Rap/Slope Protection

The boulders (rip-rap) in place at the toe of the southeast wingwall are starting to slough into the brook. **See photo 7.**

Item 61.7 - Aggradation

In the center of the channel, there are large boulders that are causing the stream to favor the south side. **See photo 6.**

TRAFFIC SAFETY

Item 36a - Bridge Railing

The bridge railings consist of steel pipe rails with steel I-posts. Refer to Item 58.8. - Railing.

Item 36b - Transitions

There are no transitions in place. **See photo 1.**

Item 36c - Approach Guardrail

There is no approach guardrail in place. **See photo 1.**

Item 36d - Approach Guardrail Ends

There are no approach guardrail ends in place. **See photo 1.**

Sketch / Chart / Photo Log

Sketch 1 : Framing Plan.
 Sketch 2 : Beam 1 south end section loss.
 Chart 1 : Dropline readings.
 Chart 2 : South footing exposure.
 Chart 3 : Undermining of the south abutment.
 Photo 1 : General topside, looking south.
 Photo 2 : General underside, looking south.


CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

REMARKS

- Photo 3 : Bent northeast post.
Photo 4 : Beam 1 south end section loss.
Photo 5 : South footing exposed.
Photo 6 : Overall view of the channel, looking downstream. Note the exposed south footing.
Photo 7 : Settled boulders in the southeast embankment and exposed wingwall footing.
Photo 8 : Erosion along the southwest embankment.

CITY/TOWN ASHFIELD	B.I.N. OFM	BR. DEPT. NO. A-13-020	8-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	--	---------------------------------------

SKETCHES




Sketch 1: Framing Plan.

CITY/TOWN ASHFIELD	B.I.N. OFM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

SKETCHES

**Beam 1
South End**



Original Section = 21" WF 59#
Original Flange = 0.575"
Original Web = 0.390"

Sketch 2: Beam 1 south end section loss.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

CHARTS

A13020 Channel Profile Readings														
DATE	West Fascia							East Fascia						
	North Abutment	Post 1	Post 2	Post 3	Panel 3	Post 4	South Abutment	North Abutment	Post 1	Post 2	Post 3	Panel 3	Post 4	South Abutment
7/28/2017	8.4	9.1	9.5	9.8	11.1	11.5	10.8	9.4	8.9	8.8	9.8	12.4	13.0	10.7
7/10/2019	8.1	8.4	7.8	8.1	9.5	10.8	10.5	8.7	8.4	9.0	9.0	11.3	12.6	11.0
7/20/2021	8.1	8.4	7.8	8.1	10.0	11.0	10.8	8.7	8.4	9.0	9.0	11.0	12.8	10.7
7/18/2023	8.3	8.7	7.6	9.6	10.8	10.5	10.8	9.0	8.6	9.4	10.1	13.4	14.0	10.7
1/12/2024	8.6	8.5	7.0	9.7	11.2	11.2	10.8	9.0	9.0	9.2	10.2	11.8	12.2	10.7
7/12/2024	8.5	8.5	7.6	10.0	11.0	11.0	11.1	8.8	8.4	9.0	11.0	11.3	12.0	11.8
7/7/2025	8.3	8.4	7.1	11.0	11.1	11.5	11.1	8.7	8.4	9.2	11.0	11.1	12.1	11.9

NOTES:
 *All readings in decimal feet to top of rail base.
 ** All railing posts numbered from north to south.




Chart 1: Dropline readings.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

CHARTS

South Abutment Footing Exposure Measurements (ft)									
DATE	Boulders	Deck Edge	Beam 1	Beam 2	Beam 3	Beam 4	Beam 5	Deck Edge	SE wing
7/28/2017	NE	0.2	0.2	0.2	2.5	3.1	2.8	2.0	2.0
7/10/2019	NE	0.3	0.4	0.8	2.6	2.5	2.3	2.2	1.7
7/20/2021	NE	0.0	0.4	0.8	2.0	2.2	2.0	2.2	2.0
7/18/2023	NE	0.2	0.4	1.5	3.6	3.6	3.3	3.0	2.7
1/12/2024	NE	0.3	0.8	1.3	1.6	1.7	1.5	1.3	1.4
7/23/2024	Flush	0.2	0.7	1.8	1.6	1.6	1.4	1.5	0.8
7/7/2025	0.5	0.5	0.6	1.5	1.4	1.3	1.4	1.5	1.6

*NE = No Exposure
 X = distance from stream bed to top of footing
 H = distance from lower chord to top of footing
 W = distance from water surface to bottom of lower chord




Chart 2: South footing exposure.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
------------------------------	----------------------	----------------------------------	---	---------------------------------------

CHARTS

South Abutment Footing Exposure Measurements (ft)								
DATE	Deck Edge	Beam 1	Beam 2	Beam 3	Beam 4	Beam 5	Deck Edge	SE wing
7/28/2017	0.0;0.0	0.0;0.0	0.0;0.0	1.0;0.5	1.7;1.1	2.1;0.8	0.5;0.2	0.0;0.0
7/10/2019	0.0;0.0	0.0;0.0	0.0;0.0	3.6;0.7	2.4;0.05	2.3;0.3	0.3;0.3	0.0;0.0
7/20/2021	0.0;0.0	0.0;0.0	0.0;0.0	0.7;0.7	0.8;0.7	0.5;0.4	0.3;0.3	0.0;0.0
7/18/2023	0.0;0.0	0.0;0.0	0.0;0.0	2.3;1.6	3.4;1.6	3.0;1.3	1.8;1.0	1.0;0.7
1/12/2024	0.0;0.0	0.0;0.0	0.0;0.0	NU	NU	NU	NU	NU
7/23/2024	NU	NU	NU	NU	NU	NU	NU	NU
7/7/2025	NU	NU	NU	NU	NU	NU	NU	NU

*NU = No Undermining

**Measurement convention = H;V with H=horizontal and V=vertical




Chart 3: Undermining of the south abutment.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
-----------------------	---------------	---------------------------	--	--------------------------------

PHOTOS

Photo 1: General topside, looking south.



Photo 2: General underside, looking south.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
-----------------------	---------------	---------------------------	--	--------------------------------

PHOTOS

Photo 3: Bent northeast post.



Photo 4: Beam 1 south end section loss.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
-----------------------	---------------	---------------------------	--	--------------------------------

PHOTOS

Photo 5: South footing exposed.



Photo 6: Overall view of the channel, looking downstream. Note the exposed south footing.

CITY/TOWN ASHFIELD	B.I.N. 0FM	BR. DEPT. NO. A-13-020	8.-STRUCTURE NO. A13020-0FM-MUN-NBI	INSPECTION DATE JUL 7, 2025
-----------------------	---------------	---------------------------	--	--------------------------------

PHOTOS

Photo 7: Settled boulders in the southeast embankment and exposed wingwall footing.



Photo 8: Erosion along the southwest embankment.